

*Hicksville Union Free School District
June 2019 Construction Report*



HICKSVILLE
Public Schools



PARK EAST CONSTRUCTION

Prepared by Brian Costello

Table of Contents

- ▶ **Section I - Work Progress by School**
- ▶ **Section II - Projected Work through the Month of June 2019**
- ▶ **Section III - Progress Photos**



Work Completed Throughout the Month of June



- ▶ Hicksville High School
 - ▶ 3rd floor electrical panels wired.
 - ▶ 3rd floor Unit Ventilators (UV) control wiring installed.
 - ▶ Riser conduits installed in cellar ceiling.
 - ▶ Began disconnects of electrical equipment in the auditorium.
 - ▶ Installed protective sheeting on the auditorium stage.
 - ▶ Began demolition of existing unit ventilators on the third floor (floors and elevator protected with poly film).
 - ▶ Roof mounted condensers placed on curbs.
 - ▶ Blower motors set aside for district to keep.



Hicksville Union Free School District Progress Report - Section I

- ▶ Hicksville High School continued
 - ▶ Completed installation of three temporary doors to mitigate dust and foot traffic.
 - ▶ Began non abatement demolition of cafeteria A, B and kitchen.
 - ▶ Began plumbing and electrical disconnects throughout cafeterias and kitchen.
 - ▶ Began installation of new water shut-off valves.
 - ▶ Removed data lines, cameras and speakers from the cafeteria.
 - ▶ Temporary power and lighting installed in the cafeterias.
 - ▶ Removed existing HVAC ductwork in the cafeteria.
 - ▶ Began setting up decontamination unit for the cafeteria abatement.
 - ▶ Currently running background air monitoring tests while abatement enclosure is being established.



- ▶ Middle School
 - ▶ Continued with electrical conduit installation.
 - ▶ Began installation of new electrical panel.
 - ▶ Completed installation of UV control wiring.



- ▶ Burns Avenue Elementary
 - ▶ Began demolition of the existing library.
 - ▶ Completed plumbing disconnects in the existing library.
 - ▶ Began demolition of existing computer room adjacent to the library.
 - ▶ Completed disconnects of existing electrical fixtures in the library and computer room.
 - ▶ Temporary lighting installed in the library and computer room.
 - ▶ Installed new electrical panel in the custodial closet.
 - ▶ Installed patch panel in server tower.
 - ▶ Patch panel connects all UV wiring and will allow the UVs to be monitored remotely.
 - ▶ UV control wiring installed.



▶ East Street

- ▶ Began removal of existing electrical fixtures in the current band room.
- ▶ Installed temporary lighting in the existing band room.
- ▶ Began running electrical conduit above the first-floor hallway drop ceiling from meter room to the existing band room.



- ▶ Dutch Lane Elementary
 - ▶ UV control wiring installed.
 - ▶ Installed new electrical panel in the custodial closet.
 - ▶ Began disconnects of existing electrical fixtures.
 - ▶ Began removal of existing unit ventilators.
 - ▶ Completed installation of temporary lighting.
 - ▶ Completed plumbing disconnects in the library.



- ▶ Fork Lane Elementary
 - ▶ New electrical panel wired.
 - ▶ UV control wiring installed.
 - ▶ Installed patch panel in server tower.
 - ▶ Began demolition of existing library.
 - ▶ Completed disconnects of existing electrical fixtures in the library.
 - ▶ Installed temporary lighting in the library.
 - ▶ Completed disconnects of existing plumbing fixtures in the library.



- ▶ Lee Ave Elementary
 - ▶ UV control wiring installed.
 - ▶ Installed new electrical panel in the custodial closet.



- ▶ Old Country Road Elementary
 - ▶ UV control wiring installed.
 - ▶ Installed new electrical panel in the back hallway.
 - ▶ Began demolition in the existing library.
 - ▶ Completed disconnects of existing electrical equipment in the library.
 - ▶ Installed temporary lighting in the library.



- ▶ Woodland
 - ▶ UV control wiring installed.
 - ▶ New electrical panel installed.



Work Planned for the Month of July



Work Planned for July 2019

- ▶ Hicksville High School
 - ▶ Begin and complete abatement of the cafeteria and kitchen.
 - ▶ Begin non abatement demolition in the auditorium.
 - ▶ Full abatement of auditorium after non abatement demo is performed.
 - ▶ Continue with new unit ventilator installation on the third floor.
- ▶ Middle School
 - ▶ Begin demolition of existing nurse's office.
 - ▶ Begin and complete abatement of floor tile and plaster in the existing vestibule.
 - ▶ Begin new construction of the nurse's office and security vestibule.
 - ▶ Continue with electrical conduit installation.
- ▶ Old Country Road Elementary
 - ▶ Continue with demolition in the library.
 - ▶ Begin and complete abatement in the library.
 - ▶ Begin new construction.



Work Planned for July 2019 Continued

- ▶ **Dutch Lane Elementary**
 - ▶ Begin demolition in the library.
 - ▶ Upon completion of non abatement demolition asbestos abatement will begin in the library.
 - ▶ Begin new construction.
- ▶ **Lee**
 - ▶ No work until summer programs are complete.
- ▶ **Woodland**
 - ▶ No work until summer programs are complete.
- ▶ **East**
 - ▶ Begin disconnects and installation of third floor UVs.
 - ▶ Begin demo of existing band room, main office and principal's office.
- ▶ **Burns**
 - ▶ Continuing with demolition of existing library.
 - ▶ Begin abatement in the existing library.
 - ▶ Begin new construction.

Hicksville High School



Temporary door and wall installed to mitigate dust and reduce unwanted foot traffic.

Hicksville High School



Decontamination chamber set up outside of the cafeteria.

Hicksville High School



50 Ton crane used to raise condensers onto roof and new unit ventilators into class rooms.

Hicksville High School



Existing unit ventilators on the third floor have been removed.



Hicksville High School



Blower motors saved and set aside for reuse in other compatible units throughout the district.



Hicksville High School



Floors and elevators protected during unit ventilators removal and demolition.



Hicksville High School



32 Roof top condensers installed at the High School 11 feet from the roof edge to comply with the 10-foot code requirement.



Hicksville High School





Hicksville High School



Continuing with demolition in the cafeteria.

Hicksville High School



Existing HVAC ducts completely removed in cafeteria A and B.



Hicksville High School



June 2019

New electrical panel installed on the third floor.



Fork, Burns, OCR and Dutch Libraries



Began Demolition of Existing Libraries.