



**HICKSVILLE**  
Public Schools

*Hicksville Union Free School District  
May 2019 Construction Report*



**PARK EAST CONSTRUCTION**

Prepared by Brian Costello

# *Table of Contents*

- ▶ **Section I - Work Progress through the Month May 2019**
- ▶ **Section II - Projected Work through the Month of June 2019**
- ▶ **Section III – Progress Photos**



## Work Progress in May 2019

- ▶ Hicksville High School
  - ▶ Completed installation of risers and pulled feeder cables for new 3<sup>rd</sup> floor UV panels
  - ▶ New subway transformer vault installed
  - ▶ Performed directional boring for new service upgrade
  - ▶ Installed riser conduit to feed auditorium panel
- ▶ Old Country Road Elementary
  - ▶ Control wiring pulled in classroom ceilings
  - ▶ New transformer pad installed
  - ▶ Core drilling for secondaries from transformer vault completed
- ▶ Dutch Lane Elementary
  - ▶ New subway transformer vault installed
  - ▶ Core drilling for secondaries from transformer vault completed



## Work Progress in May 2019 Cont.

- ▶ Burns Ave Elementary
  - ▶ New transformer pad installed
  - ▶ Core drilling completed and secondaries installed
- ▶ Lee Ave Elementary
  - ▶ New transformer pad installed
  - ▶ Directional boring completed and secondaries installed
- ▶ Woodland Elementary
  - ▶ New subway transformer vault installed
  - ▶ Directional boring completed and secondaries installed
- ▶ Middle School
  - ▶ Began UV and condenser cable installation
  - ▶ Began installation of control wiring for new HVAC



## Work Planned for June 2019

- ▶ Hicksville High School
  - ▶ Begin electrical disconnect for auditorium
  - ▶ Begin demo of cafeteria
  - ▶ Rig new condensers onto roof and complete roof penetrations
- ▶ All Elementary Schools
  - ▶ On June 26<sup>th</sup>, perform disconnects to prepare for demo of HVAC units
- ▶ Middle School
  - ▶ Continue installation of UV cables and install riser conduits
  - ▶ Perform directional boring
  - ▶ Install new subway transformer vault
  - ▶ Perform disconnects to prepare for HVAC demo



## Hicksville High School



May 2019

Subway transformer and  
secondaries installed





## Old Country Road Elementary



New transformer pad and secondaries installed

## Dutch Lane Elementary



Subway transformer and secondaries installed





## Lee Ave Elementary



Transformer pad and secondaries installed

## Woodland Elementary



New subway transformer vault and secondaries installed